



Important!

Robotics Automation Readiness Kit Enclosed



KirbyLester

Automation by Capsa Healthcare

Robot Readiness Checklist

**Your new Kirby Lester Robot is being prepped for you.
Are you ready for it?**

Please review the Robot Readiness Video online at:

CapsaHealthcare.com/KirbyLesterRobotPrep/

Please walk your facility looking for potential obstacles.

For your convenience, use the checklist below to record any notes, then complete the checklist online using the URL above to certify that you have completed and assessed your facility. This will ensure a successful implementation upon receiving your Kirby Lester robotic dispenser.

Is there adequate room in the parking lot or on the street for the delivery vehicle to access the delivery door/dock?

Yes/No

Is there room outside or just inside the facility door to uncrate the robot?

Yes/No

Have you measured the hallways and doorways in the path of travel to confirm that there are no obstacles?

Yes/No

Obstacles noted:

Have you assessed the flooring and thresholds in the path of travel to confirm that they will not interfere with the movement of the robot?

Yes/No

Have you assessed the walls, corners, ceilings and fixtures in the path of travel to confirm that they will not interfere with the movement of the robot?

- o Yes/No

Have you used the paper template and/or measured the robot's final destination for the appropriate clearances? The robot requires at least 2 feet of clearance on each side and 3 feet of clearance in the front.

- o Yes/No

If you answered **NO** to any of the above, please explain and detail the mitigation plan to remove the obstacle prior to Capsa arriving onsite.

By signing this document, you acknowledge and accept the responsibility of assessing your pharmacy location and you have verified the Kirby Lester product purchased will fit through the pharmacy without any obstructions impeding its path of travel to its final placement.

Print Name: _____ Sign: _____ Date: _____

If there are any significant obstacles, please take pictures on your mobile phone and email them to your Capsa Project Manager at implementation@CapsaHealthcare.com

Clearance Specifications

	KL108	KL60
Minimum Doorway Width	32.75" / 2.73'	32" / 2.67'
Minimum Doorway Height	80" / 6.67'	80" / 6.67'
Minimum Hallway Width <i>(If you need to turn 90 deg.)</i>	51" / 4.25'	42.6" / 3.55'
Minimum Hallway Width <i>(If we need to make a "U" turn)</i>	96" / 8'	73.8" / 6.15'

Elevating performance,
every day.



CAPSAHEALTHCARE



Certified ISO
27001:2013



Certified ISO
9001:2015

CapsaHealthcare.com | 800.437.6633

8170 Dove Parkway
Canal Winchester, Ohio 43110